



# Facilities Planning & Construction Weekly Report

Goose Creek CISD Week of July 23-July 29, 2016 [Edition 2, Volume 10]

## In This Issue:

GCM Wing Addition	Cover
Security Vestibules	Cover
Transportation Center	2
SCC/Kilgore Repurpose	2
Technology Center	3
Project Status	3
Project Status	4
Project Status	5

## GCM Wing Addition

### Purcell Construction

#### Project Notes:

First floor plumbing inspection passed.



#### Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	12/21/2015	10/4/2016	60%

## Security Vestibules

### STAFF

#### Asst. Director:

Brenda Garcia

#### Project Manager:

Bruce Riggs

#### Sr. Project Inspector:

Ray Brown

#### Project Inspectors:

Carl Burg

Tom Ortman

#### Program Managers:

L.A.N.

### Comex Construction

#### Project Notes:

San Jacinto ES 90% complete, Highlands ES 85%, De Zavala ES 80%, Austin ES 65%, Hyland Center 60%, Baytown JS 40%, Smith ES 50%, Hopper Primary 30%, Cedar Bayou & Gentry JS 20%, Sterling & Lee HS 0%



#### Bond

T. Ortman - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	3/14/2016	9/16/2016	65%

## Transportation Center

### Drymalla Construction

**Project Notes:**

Equipment has been delivered. Ground breaking ceremony will be on August 3rd at 10 AM.



**Bond**

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/15/2016	4/24/2017	3 %

## Stuart/Kilgore Repurpose

### Bartlett Cocke Construction

**Project Notes:**

Reviewing VE list - working on a first phase, Individual Package Price.



**Bond**

C. Burg - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/5/2016	8/22/2017	0 %

## Technology Center

### Huckabee Architects

**Project Notes:**

Bids will be received on 8/4/2016.

**Bond**

R. Brown - Senior Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	9/6/2016	8/25/2017	0 %

## Projects' Status

### Other Projects Under Construction

- Firetron (Life Safety) - 99%  
training scheduled for August
- MEP 1 - 99%
- MEP 2 - 100%
- MEP 3 - 99%
- REL Windows - 99%
- IMPACT Early College - 99%

## Projects' Status Continued

### Projects In Design

- Life Safety / Sound Pkg - negotiating contract
- Emergency Lighting - negotiating contract
- 8 Electronic Marquees
  - Fabrication in progress, installation to begin in August
- RSS Cafeteria, Library and Career Technology
  - Design Development underway, contracting Geotechnical services
- District-Wide Security Fencing—revising 100% drawings
- Peter Hyland portables window replacement/repairs

### Projects In Planning/Development

- Ag Barn - Legal reviewing A/E agreement
- Green Center - reviewing scope and HVAC/roof issues with Admin
- FCA Renovations, Repairs, and Upgrades district-wide project, RFQ advertised; A/E qualifications due July 26th
  - This major project includes:
    - Interior upgrades
    - Exterior upgrades
    - Roofing
    - Site improvements and renovations
    - Structural renovations
    - General renovations

### Future Projects

- Carpet Replacement; district-wide

## Projects' Status Continued

### Completed Projects

<b>Bond</b>	Crockett Plumbing
	Crockett Parking Lot/Drive
	Lamar Playground
	De Zavala Playground
	Lamar Carpet
	Lamar Roof
	Hopper Chiller
	Junior School STEM Labs
	Stallworth Handrails
	REL Bleachers
	Alamo E.S.
	Bañuelos E.S.
	Clark E.S.
	Elevators
	Playgrounds (Crockett & A. Smith)
<b>Non-Bond</b>	REL Parking Lot/Drive
	Travis Drive
	REL Canopy
	HJS Gym Roof and Court Repairs
	Carver Awning
	Travis Awning
	Bowie Awning
PEH Drive	