



Intermittent Report

January 6, 2022

Index

San Jacinto ES	Cover
Pumphrey ES	Cover
JS Running Tracks	2
MEP #1 at Sterling HS	2
Projects' Status	3

San Jacinto Elementary

Project Notes:

- Tiling continues in hallways
- Ceiling grid install ongoing; grid inlay outer edges are being placed
- Storefront framing installation is in place at vestibule and media center
- Millwork is placed in most classrooms
- Canopy installation underway



Canopy install underway

PBK

Marshall Construction

Pumphrey Elementary

Project Notes:

- Canopy installation almost complete
- Installing exterior lights
- Majority of landscaping complete
- Millwork installation almost complete
- Wiring to all electrical plugs ongoing
- Storefront is in at the media center
- Ceiling grid being installed
- Floor polishing underway



Floor polishing underway

PBK

Drymalla Construction

GCCISD
Facilities Planning and
Construction

LAN
Program Managers



Junior School Running Tracks

Project Notes:

- Scoreboards installed at Highlands JS, Cedar Bayou JS, and Baytown JS
- Striping complete at Cedar Bayou JS
- Substantial Completion achieved at Horace Mann JS, Highlands JS, Cedar Bayou JS, and Gentry JS



Cedar Bayou JS lane striping complete

PBK Sports

Athletic Field Specialists

MEP #1 at Sterling H.S.

Project Notes:

- Replacing tiles in restrooms
- Below deck insulation complete
- Tied in hydronic piping
- Millwork removed in new IDF room
- J-boxes and new wiring being installed
- Fire sprinkler piping being installed
- Wattstopper installation ongoing
- Terminating wire at electrical panels



Wall framing in Women's Restroom

EMA Engineering

Bartlett Cocke Construction

Projects' Status

Districtwide Roof Replacement

- Bid opening for Phase 2 (Hopper, Administration building, and Austin Elementary) will be January 13th

Lee High School & Gentry Junior School Fine Arts Project

- GMP executed prior to the end of the year - 2021
- Permit has been issued by the City
- Reviewing storage equipment for instruments and uniforms
- Contractor slated to mobilize by the end of the month

Education Service Center - Phase 2 Project

- Updated site plans received; to be review with administration

Fine Arts Renovations

- Reviewing final schematic plan with end users

