



Intermittent Report

September 08, 2022

Index

MEP #1 at Sterling HS	Cover
Lee HS & Gentry JS Fine Arts	Cover
Projects' Status	2

MEP #1 at Sterling H.S.

Project Notes:

- Demolition and abatement complete
- Plumbing rough-in is underway in the restrooms
- New ductwork continues in the corridors
- Installation of above-ceiling fire alarm and AV infrastructure is underway



New Ductwork in Corridor

EMA Engineering

Bartlett Cocke Construction

Lee H.S. & Gentry J.S. Fine Arts

Project Notes:

- Band Hall, Theater Room, Choir, and Teacher's Lounge have been turned over to the campus at Gentry JS
- Orchestra nearing completion at Gentry JS
- Steel erection is complete at Lee HS
- Plumbing and HVAC top-out is underway at Lee HS



New Band Hall at Gentry JS

GCCISD
Facilities Planning and
Construction

LAN
Program Managers



Pfluger

Marshall Construction

Projects' Status

Districtwide Roof Replacement - Phase 2

- New skylights at the Administration Building are in the initial stages of the manufacturing process
- New standing seam metal panels for Stephen F. Austin ES to be delivered by mid-September

Fine Arts Renovation Project

- Theater lighting package for junior schools is currently being priced

Education Service Center - Phase 2 Project

- Project is currently being reassessed by the project team for cost savings
- Project will go out for rebid in the fall of 2022

Stallworth Stadium Field House

- The District has engaged an architect for design services
- Architect to meet with the Athletic Department to establish a project program