



# Facilities Planning & Construction Weekly Report

Goose Creek CISD    Week of December 22– December 28 2018    [Edition 3, Volume 119]

## In This Issue:

Technology Center	Cover
AG	Cover
REL Auditorium	2
REL Aud. Roof	2
Project Status	3
Project Status	4

## Technology Center

### Durotech Construction

#### Project Notes:

Cutover from old Network Operating Center to new NOC executed over winter holiday break. Punchlist work continues.

#### Bond

R. Brown - Senior Project Inspector.



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	4/4/2017	10/28/2018	99%

## Agriscience Center

### STAFF

#### Director:

Brenda Garcia

#### Project Manager:

Bruce Riggs

#### Sr. Project Inspector:

Ray Brown

#### Project Inspectors:

Carl Burg

Tom Ortman

#### Program Managers:

L.A.N.

### Pepper Lawson Company

#### Project Notes:

Gate access controls and flooring installation scheduling. Animals onsite as show season approaches. Different water meter installed per direction from city. Staff planning to underbrush remainder of site. Punchlist work ongoing as ADA inspection completed and reported received..

#### Bond

R. Brown - Senior Project inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	6-4-2017	10-30-2018	99%

## SCTHS Phase 2

### Bartlett Cocke Construction

**Project Notes:**

Applying drywall to one side of metal stud walls to permit continued rough in of plumbing, electrical and HVAC equipment. Building permit received from City of Baytown. Fire sprinkler main lines installing in hallway for (10) classrooms. Data cabling installing as well. ADA punchlist items completing prior to student occupancy on January 7th.

**Bond**

C. Burg - Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	11/18/2018	8/21/2018	8%

## REL Auditorium Roof

### Comex Construction

**Project Notes:**

High and lower roofs completed as parapet wall cap installation completes. A/E's punchlist of items addressed by contractor.

T. Ortman - Project Inspector



Project Sub-Task	Start	Finish	Completion Status
REL Roof Construction	10/1/2018	11/21/2018	99%

## Projects' Status

### Projects Under Construction

- **Emergency Lighting District Wide** - The work is complete. Close out documents and final pay application received and evaluating at this time.
- **MEP 4** - Training of district staff completed. Closeout documents in-house for review.
- **FCA Projects** - Interior door replacements at FMC building complete. Service Center security phone equipment at the 2 outside doors ordered. North side schools have(15) panic hardware door devices installed as electronic controls work commencing.
- **Administration Building Lobby Upgrades** - Re-sealing of terrazzo flooring performing during Christmas break. When additional polishing is done furniture to be installed.
- **Fencing - (Phase 3) POINT** - Fencing and installation of A-phones completed, punchlist completed. Other summer fencing projects across the district are done. Closeout documents being evaluated.
- **Green Center Renovations** - Drawing and specifications updated for rebidding and are due Friday 1/4/19. Competitive sealed proposals received and evaluated with recommendation to the Board to follow.
- **Special Education Offices Relocation** – Audio test booth and *Lectrever* student file moves to Service Center are underway. Plans for installing electrical and data lines being worked by TMS and Maintenance. District has vacated mall space.

### 2013 Bond Projects In Planning/Development

Citizens Bond Planning Committee work completes as recommendation going to BOT January 7th.

## Projects' Status Continued

### Completed Projects

<b>Bond</b>	Carpet Replacement	2016 Life Safety/Sound Package
	RSS Kitchen Project	Transportation
	Vestibules/Fencing/Phase 1, 2, 3	AG Addition
	Crockett Plumbing	Stallworth Handrails
	Crockett Parking Lot/Drive	REL Bleachers
	Lamar Playground	Alamo E.S.
	De Zavala Playground	Bañuelos E.S.
	Hopper Playground	Clark E.S.
	Lamar Carpet/Roof	Elevators
	Hopper Chiller	Playgrounds (Crockett & A. Smith)
	Junior School STEM Labs	Peter E. Hyland Portables Windows
	2015 Life Safety	San Jac. & Hopper Playground Fall Zones
	FCA District Campuses	MEP 1, 2, 3
	GCM Wing Addition	RSS Natatorium Fan/Pool Replacement
	SCTHS	REL Windows
	District Roofs	AG Addition
<b>Non-Bond</b>	REL Parking Lot/Drive	Carver Awning
	Travis Drive	Travis Awning
	REL Canopy	Bowie Awning
	HJS Gym Roof and Court Repairs	PEH Drive
	8 Electronic Marquees	RSS Field house riser repair
	IMPACT Early College	YMCA Demolition
	Tennis Court Fencing	