



# Facilities Planning & Construction Weekly Report

Goose Creek CISD Week of June 18-June 24, 2016 [Edition 1, Volume 5]

## In This Issue:

GCM Wing Addition	Cover
Security Vestibules	Cover
Transportation Center	2
SCC/Kilgore Repurpose	2
Technology Center	3
Project Status	3
Project Status	4
Project Status	5

## GCM Wing Addition

### Purcell Construction

#### Project Notes:

Substantial Completion to be October 3, 2016. Exterior metal studs are now 75% complete.



#### Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	12/21/2015	10/4/2016	40%

## Security Vestibules

### STAFF

#### Asst. Director:

Brenda Garcia

#### Project Manager:

Bruce Riggs

#### Sr. Project Inspector:

Ray Brown

#### Project Inspectors:

Carl Burg

Tom Ortman

#### Program Managers:

L.A.N.

### Comex Construction

#### Project Notes:

San Jacinto ES 85% complete, Highlands ES 80%, De Zavala ES 75%, Austin ES 60%, Hyland Center 50%, Baytown JS 30%, Smith ES 40%, Hopper Primary 10%, Cedar Bayou & Gentry JS 0%, Sterling & Lee HS 0%



#### Bond

T. Ortman - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	3/14/2016	9/23/2016	46%

## Transportation Center

### Drymalla Construction

**Project Notes:**

Coordinating with Harris County regarding permitting.



**Bond**

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	6/27/2016	4/24/2017	0 %

## Stuart/Kilgore Repurpose

### Bartlett Cocke Construction

**Project Notes:**

CMAR documents signed 5/23. Working on finalizing a GMP.



**Bond**

C. Burg - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/5/2016	8/22/2017	0 %

## Technology Center

### Huckabee Architects

**Project Notes:**

Project will re-advertise bid on 7/10/2016.  
Bids will be received on 8/4/2016.



**Bond**

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	9/6/2016	8/25/2017	0 %

## Projects' Status

### Projects Under Construction

- Firetron (Life Safety) - 99%  
training scheduled for August
- MEP 1 - 99%
- MEP 2 - 100%
- MEP 3 - 99%
- REL Windows - 99%
- IMPACT Early College - 99%

## Projects' Status Continued

### Projects In Design

- Technology Center
  - Rebidding to be advertised on 7/10/2016
  - Will receive bids on 8/4/2016
- Stuart/Kilgore Repurpose
  - Bartlett-Cocke is reviewing costs for GMP
- Life Safety /Sound Pkg - approved by BOT 6/27/16
- Emergency Lighting - negotiating contract
- Transportation Center
  - Contract negotiations
- 8 Electronic Marquees
  - Fabrication in progress
- RSS Cafeteria, Library and Career Technology
  - Design Development underway
- District-Wide Security Fencing—reviewed 100% drawings

### Projects In Planning/Development

- Ag Barn - Staff discussing A/E agreement
- Green Center - reviewing scope

### Future Projects

- Interior and Exterior Upgrades
- Roofing
- Site Improvements and Renovations
- Structural Renovations
- General Renovations

## Projects' Status Continued

### Completed Projects

<b>Bond</b>	Crockett Plumbing
	Crockett Parking Lot/Drive
	Lamar Playground
	De Zavala Playground
	Lamar Carpet
	Lamar Roof
	Hopper Chiller
	Junior School STEM Labs
	Stallworth Handrails
	REL Bleachers
	Alamo E.S.
	Bañuelos E.S.
	Clark E.S.
	Elevators
	Playgrounds (Crockett & A. Smith)
<b>Non-Bond</b>	REL Parking Lot/Drive
	Travis Drive
	REL Canopy
	HJS Gym Roof and Court Repairs
	Carver Awning
	Travis Awning
	Bowie Awning
PEH Drive	