



Facilities Planning & Construction Weekly Report

Goose Creek CISD Week of June 25-July 1, 2016 [Edition 1, Volume 6]

In This Issue:

GCM Wing Addition	Cover
Security Vestibules	Cover
Transportation Center	2
SCC/Kilgore Repurpose	2
Technology Center	3
Project Status	3
Project Status	4
Project Status	5

GCM Wing Addition

Purcell Construction

Project Notes:

Substantial Completion to be October 3, 2016. Exterior metal studs are now 75% complete.



Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	12/21/2015	10/4/2016	40%

Security Vestibules

STAFF

Asst. Director:

Brenda Garcia

Project Manager:

Bruce Riggs

Sr. Project Inspector:

Ray Brown

Project Inspectors:

Carl Burg

Tom Ortman

Program Managers:

L.A.N.

Comex Construction

Project Notes:

San Jacinto ES 85% complete, Highlands ES 80%, De Zavala ES 75%, Austin ES 60%, Hyland Center 50%, Baytown JS 30%, Smith ES 40%, Hopper Primary 10%, Cedar Bayou & Gentry JS 0%, Sterling & Lee HS 0%



Bond

T. Ortman - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	3/14/2016	9/23/2016	46%

Transportation Center

Drymalla Construction

Project Notes:

Finalizing contract. Scheduling work soon.



Bond

R. Brown - Senior Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/15/2016	4/24/2017	0 %

Stuart/Kilgore Repurpose

Bartlett Cocke Construction

Project Notes:

Working on finalizing a GMP.



Bond

C. Burg - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/5/2016	8/22/2017	0 %

Technology Center

Huckabee Architects

Project Notes:

Project will re-advertise bid on 7/10/2016.
Bids will be received on 8/4/2016.



Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	9/6/2016	8/25/2017	0 %

Projects' Status

Projects Under Construction

- Firetron (Life Safety) - 99%
training scheduled for August
- MEP 1 - 99%
- MEP 2 - 100%
- MEP 3 - 99%
- REL Windows - 99%
- IMPACT Early College - 99%

Projects' Status Continued

Projects In Design

- Technology Center
 - Rebidding to be advertised on 7/10/2016
 - Will receive bids on 8/4/2016
- Stuart/Kilgore Repurpose
 - Bartlett-Cocke is reviewing costs for GMP
- Life Safety /Sound Pkg - negotiating contract
- Emergency Lighting - negotiating contract
- Transportation Center
 - Contract negotiations
- 8 Electronic Marquees
 - Fabrication in progress, installation to begin in July
- RSS Cafeteria, Library and Career Technology
 - Design Development underway, contracting Geotechnical services
- District-Wide Security Fencing—revising 100% drawings

Projects In Planning/Development

- Ag Barn - Staff discussing A/E agreement
- Green Center - reviewing scope

Future Projects

- Interior and Exterior Upgrades
- Roofing
- Site Improvements and Renovations
- Structural Renovations
- General Renovations

Projects' Status Continued

Completed Projects

Bond	Crockett Plumbing
	Crockett Parking Lot/Drive
	Lamar Playground
	De Zavala Playground
	Lamar Carpet
	Lamar Roof
	Hopper Chiller
	Junior School STEM Labs
	Stallworth Handrails
	REL Bleachers
	Alamo E.S.
	Bañuelos E.S.
	Clark E.S.
	Elevators
	Playgrounds (Crockett & A. Smith)
Non-Bond	REL Parking Lot/Drive
	Travis Drive
	REL Canopy
	HJS Gym Roof and Court Repairs
	Carver Awning
	Travis Awning
	Bowie Awning
PEH Drive	