

Facilities Weekly Report

Volume II, Issue 16

Week of January 6-10, 2014

Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

Robert E. Lee Parking Lot and Drive 3

New Elementary - Hwy 146

Marshall Construction continues to rough in hot and cold water piping to the restrooms. After installation is complete, lines will be tested and insulated. The entire building roof decking is complete. Structural fireproofing and insulation is 35% complete.

Bond

R. Brown-Senior Project Inspector



New Alamo Elementary - N. Main

Marshall Construction has started interior wall framing in Pre-K and first grade rooms along with HVAC duct work. Fire proofing the entire building is 70% complete. Final paving at the food service delivery and fire lane is being prepared for the concrete placement.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has started exterior waterproofing at window openings before roofing and brick work starts. Chilled and hot water piping mains near completion. Smaller piping to rooms is in progress for HVAC, insulation to follow. Fire proofing of the entire structure has been completed.

Bond

R. Brown-Senior Project Inspector



RSS Kluch Entrance

General Contractor Services commences with demolition of paving. Forming for new concrete entry scheduled for next week.

Non-Bond

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

Horizon is installing a new sidewalk that runs along the front of the school. It will tie in to the new sidewalk along Blue Heron Dr. This will provide a safe place for the students to walk to school. Blue Heron Drive tie-in is now complete.

Non Bond

B. Garcia-Project Inspector



RSS Parking lot

G. W. Phillips continues working on grading for the drive that will service the new parking lot. Also the 180 ft. detention pond has been completed.

Non-Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon installs new footings and some of the wrought iron fence work along the drive entrance. The drive is being prepared for the final large concrete placement for the project.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

Pending Projects

Impact Early College High School - PBK presented design and development documents to the Board of Trustees on December 16, 2013.

Program Management– The contract with Lockwood, Andrews & Newman, Inc. for the program management was approved by the Board on January 13, 2014.

