

Facilities Weekly Report

Volume II, Issue 22

Week of February 24-28, 2014

New Elementary - Hwy 146

Marshall Construction is completing the exterior masonry walls. Backflow preventer is installed on the domestic water line. Preparing for a concrete placement over 700 cubic yard. HVAC chiller pads have been poured. Once slab has cured chillers will be set.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

REL Parking Lot and Drive 3

REL Softball Awnings 4

New Alamo Elementary - N. Main

Marshall Construction's electrical subs have installed panels and disconnects throughout the building. Waterproofing is completed around the windows and doors. HVAC duct work is being installed in the above ceiling space in the cafeteria and gym areas. When testing is complete all will be commissioned.

Bond



New Elementary - Eastpoint

Marshall Construction is continuing framing of the main entrance and six other exterior exit doors with light gauge studs, sheathing and waterproofing. Face brick of columns to follow. Exterior masonry wall on the east end of the building has been completed. Masonry brick installation has begun at exterior.

Bond

R. Brown-Senior Project Inspector



RSS Kluch Entrance

General Contractors Inc. has placed concrete awaiting the columns and arched I-beam header to be delivered.

Non-Bond

T. Ortman-Project Inspector



RSS Parking Lot

GW Phillips is preparing for the next concrete placement. Form work has already been prepared for this placement.

Non Bond

B. Garcia-Project Inspector



Kluch Entrance at RSS

Horizon has installed the I-beam at the entrance of the boy's baseball field. Concrete pads for the masonry brick columns have been prepared to wrap the steel beams.

Bond

T. Ortman-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

Pending Projects

Impact Early College High School - Staff continues to review the 95% drawings. CM@R proposals have been evaluated and will go to the board for approval.

