

# Facilities Weekly Report

Volume II, Issue 10

Week of October 21-25, 2013

## New Elementary - Hwy 146

Marshall Construction has completed the first concrete pour, about 31,340 square feet. Also the detention pond work is nearing completion.

### Bond

R. Brown-Senior Project Inspector



### Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

Vent Hoods 3

Robert E. Lee Parking Lot and Drive 3

## New Alamo Elementary - N. Main

Marshall Construction has installed a vapor barrier prior to re-enforced steel for the Cafeteria and Stage areas. Structural steel erection continues.

### Bond

R. Brown-Senior Project Inspector



## New Elementary - Eastpoint

Marshall Construction has finished the concrete pour for the Visitors' parking lot and Structural steel erection continues.

### Bond

R. Brown-Senior Project Inspector



## Crockett Parking Lot and Drive

Horizon had a concrete pour to widen the entry portion of both drives. A pump was used to place approximately 330 yards of concrete. Curbs were also placed along the new drive.

### Non Bond

B. Garcia-Project Inspector



## Vent Hoods

The vent hood installation process has begun. Formica and hardware has been matched at Harlem, DeZavala, Highlands and Austin Elementary Schools. All new stoves and vent hoods have arrived and waiting for the completion of cabinets for the installation.

### Non Bond

T. Ortman-Project Inspector



## Robert E. Lee Parking Lot and Drive

Horizon has made much progress over the last week. Trench work is complete, and are focusing on a quadrant of the parking lot for a concrete pour early next week. A guard rail has also been installed at the edge of the parking lot.

### Bond

B. Garcia-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

## Pending Projects

**Ross S. Sterling North Parking** - The contract with G. W. Phillips was approved by the Board of Trustees on October 28, 2013.

**Sterling; Ronnie Kluch Entrance**— Proposals were received and being evaluated.

**Impact Early College High School** - Administrators accompanied PBK to visit prototypical plan at Judson ISD.

**Program Management**— RFQ bids will be accepted on November 1, 2013.

# Happy Halloween!

