

Facilities Weekly Report

Volume II, Issue 12

Week of November 4-8, 2013

New Elementary - Hwy 146

Marshall Construction has continued with structural steel erection in the 3rd and 4th grade classrooms. Also, they are preparing for a 32,000 square foot concrete pour next week.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

Robert E. Lee Parking Lot and Drive 3

New Alamo Elementary - N. Main

Marshall Construction has completed 85% of the structural steel. Long span joists for the gym and cafeteria are being unloaded. Sub-grade preparation and forming started on the south driveway for the 600 yard concrete pour scheduled for next week.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has the traditional “Topping Out” Tree placed at the completion of all structural steel in place. The installation of metal decking will be a portion of the roof system. Concrete poured included the driveway, all visitors parking and drive, and two thirds of staff parking connecting the turn around on the north side of the campus.

Bond

R. Brown-Senior Project Inspector



Crockett Parking Lot and Drive

Horizon has placed gate posts at the entrance of the new parent drive at Blue Heron. Also, the last portion of the drive was poured up to the road. Approximately 250 yards of concrete were poured to complete the drive.

Non Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon had a concrete pour of approximately 400 yards, which was placed on the north half of the lot. A large pump truck was used to place the concrete. The last quadrant of the lot was prepared for placement of concrete that's scheduled over the weekend.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

Pending Projects

Ross S. Sterling North Parking - The contract with G. W. Phillips was approved by the Board of Trustees on October 28, 2013. A preconstruction meeting is being scheduled.

Sterling; Ronnie Kluch Entrance- The contract with General Construction Company will go to the Board of Trustees on November 11 for approval.

Impact Early College High School - PBK commences the design phase.

Program Management- RFQ bids were accepted and evaluated. Bids will go the Board of Trustees on November 11, 2013 for approval.

