

Facilities Weekly Report

Volume II, Issue 13

Week of November 11-15, 2013

New Elementary - Hwy 146

Marshall Construction has continued with concrete pours and finished the Administration, 4th, 5th grade areas, Also this work includes the gym and cafeteria. Work continues with plumbing rough-ins and overhead roof drains and waste vent piping.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

Robert E. Lee Parking Lot and Drive 3

New Alamo Elementary - N. Main

Marshall Construction has completed 75% of the staff parking. Long span joists and structural steel erection continue.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction continues the plumbing rough-ins as work progresses in the 4th and 5th grade areas. The high bay long span joists have been received and installed in the gym and cafeteria areas.

Bond

R. Brown-Senior Project Inspector



Crockett Parking Lot and Drive

Horizon has worked on the wrought iron fencing along Blue Heron Drive began. In addition, the remaining curbs for the new parent drive were completed as were piers for the new light poles to be installed along the drive.

Non Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon has finished up the remaining quadrant of the parking lot concrete pour on Saturday. Piers for the light poles were also drill, framed, and poured this week. This has completed the entire concrete placement of the parking lot.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

Pending Projects

Ross S. Sterling North Parking - Work has started on parking lot this week.

Sterling; Ronnie Kluch Entrance- The contract with General Construction Company will go before the Board of Trustees on December 16 for approval.

Impact Early College High School - PBK continues to work on the design phase.

Program Management- A contract for Lockwood, Andrews & Newman, Inc. for the program management will go before the Board of Trustees for approval on December 16, 2013.

