

Facilities Weekly Report

Volume II, Issue 13

Week of November 18-22, 2013

New Elementary - Hwy 146

Marshall Construction has continued with structural steel erection in the administration, gym and cafeteria. Concrete placement in the food preparation area, mechanical yard and 3rd and 4th grade classrooms.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

RSS Natatorium 3

Robert E. Lee Parking Lot and Drive 3

New Alamo Elementary - N. Main

Marshall Construction has started the electrical conduit rough-ins and main electrical home runs to area electrical rooms. Staff parking and driveways ready for concrete pour. An 8" water connection bored underneath North Main for both domestic water and Fire protection.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has finished the remaining staff parking. The driveway has been formed and reinforced steel installed ready for another concrete pour. Structural steel for the main entrance canopy is complete and ready for metal decking to be installed. Metal roof decking has been installed over all of the classroom areas.

Bond

R. Brown-Senior Project Inspector



Vent hood Replacement at Elementary Schools

Replacement of vent hoods at DeZavala, Highlands, Harlem, and Austin Elementary Schools resolving venting issues of stoves.

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

Horizon has continued work on the wrought iron fencing. Work continues this week along the front of the property. Footings were poured and the fence began to take form.

Non Bond

B. Garcia-Project Inspector



RSS Natatorium

Replacement of decking at starting blocks has been replaced with new plastic material.

Non-Bond

T. Ortman-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon is scheduling final pours for the project. The drive portion is to be completed over the holidays. Work on installation of parking lot lights continues.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

Pending Projects

Ross S. Sterling North Parking - A preconstruction meeting has been conducted. Staking of the construction has been completed.

Sterling; Ronnie Kluch Entrance- The contract with General Construction Company will go before the Board of Trustees on December 16, 2013.

Impact Early College High School - PBK continues the design phase.

Program Management- The contract with Lockwood, Andrews & Newman, Inc. for the program management will go before the Board on December 16, 2013.

