

CITIZENS BOND OVERSIGHT COMMITTEE

September 19, 2019



Goose Creek 2019 Bond CBOC Report

- **Dr. Randal O'Brien** Superintendent of Schools
- **Dr. Anthony Price** Deputy Superintendent for Administrative Services
- Dr. Melisa Duarte Assistant Superintendent for Curriculum and Instruction
- Margie Grimes Chief Financial Officer
- Matt Flood Chief Technology Officer
- Brenda Garcia Director of Facilities Planning and Construction
- Rick Walterscheid Director of Transportation and Special Projects
- Lockwood, Andrews & Newnam Program Managers





TECHNOLOGY

(no update)

- Teacher & PresentationStations Replacement
- Interactive Whiteboards
- Replace Elementary and Junior High Mobile Devices
- Add Elementary and Junior High Mobile Devices
- Computer Lab and Library Technology Replacement
- Administrative Computer Replacement
- Network Cabling Replacement
- Network Infrastructure Replacement Phase 1





SECURITY

- White Fleet all 12 Vehicles have been purchased and are undergoing decal and equipment installation
- New Security Cameras no update





TRANSPORTATION

- Bus Equipment no update
- Buses School Board approved the purchase of 30 buses and a Purchase Order has been issued





FINE ARTS

(no update)

• Fine Arts Equipment Replacement







FACILITIES PLANNING & CONSTRUCTION

- Site Improvements
- Stuart CTHS P3
- Stuart CTHS P4
- Ed. Svc. Center P1
- Ed. Svc. Center P2
- RSS High School MEP Package #1
- MEP #2
- Lee Auditorium
- San Jacinto ES
- Junior School #6

- BAS Upgrades
- Plumbing #2
- CTE Renovations
- Construction Lab
- Running Tracks
- Elementary School #17
- RFI Fine Arts
- Gentry Fine Arts
- Fine Arts Renovations
- Roof Replacement
- Stallworth Field House







Planning

- REL Auditorium reviewed program requirements with principal, will proceed with contracting architect
- CTE Lab Renovations reviewed program requirements with principal, will proceed with contracting architect
- Construction Lab reviewed program requirements with principal, will proceed with contracting architect

Design

- Junior School #6 project is in design development phase
- San Jacinto Elementary School Replacement project is in schematic design phase
- Sterling High School MEP Package #1 project is in schematic design phase
- Education Service Center project is in construction document phase
- BAS Upgrades Phase 1 project is in schematic design

Construction

- Site Improvement Project striping to be completed at Hopper, awaiting permit for Gentry site work
- **Stuart CTHS Phase 3** The new roof has been completed on the West Building of the campus, the detention pond has been dug, and the layout of the road around the west side of the West Building and to the north of the building has been cut. Work is continuing the north parking lot. Openings have been built into the new cafeteria area for windows and glass doors.
- **Plumbing Fixture Upgrade Phase 1** district-wide ongoing installation of water-conservation fixtures





CONSTRUCTION PROGRESS ENGAGE INSPIRE EMPOWER



Stuart CTHS - Phase 3



Overall Site - The new roof has been completed on the West Building of the campus, the detention pond has been dug, and the layout of the road around the west side of the West Building and to the north of the building has been cut. Work is continuing at the north parking lot. Openings have been built into the new cafeteria area for windows and glass doors.



BOND FINANCIAL REPORT





Goose Creek CISD Series 2019 Bond Fund #632 Statement of Revenue & Expenditures For the Month Ended August 31, 2019

For the Month Ended August 31, 2019													
		Original Project Budget		Current Project Budget		Actual Cost to Date		Actual Cost %	Total Anticipated Cost	Committed Cost		Balance Under (Over)	
REVENUE													
Unlimited Tax School Bldg Bonds, 2019	\$	127,330,000	\$	127,330,000	\$	67,565,000		-	\$ -	\$	-		59,765,000
Unlimited Tax School Bldg Bonds, 2020		118,030,000		118,030,000		-		-	-		-		118,030,000
Unlimited Tax School Bldg Bonds, 2021		90,365,000		90,365,000		-		-	-		-		90,365,000
Investment Earnings		-		99,223		99,223		-	-		-		-
Total Revenue	\$	335,725,000	\$	335,824,223	\$	67,664,223	\$	-	\$ -	\$	-	\$	268,160,000
PROJECT EXPENDITURES													
Construction													
Site Improvements		2,302,539		2,302,539				0%	1,580,502		1,580,502		722,037
SCTHS Phase III		19,672,546		19,672,546		915,511		5%	16,960,121		16,044,610		2,712,425
ESC Phase I		7,200,000		7,200,000		58,912		1%	448,912		390,000		6,751,088
Mechanical #1/Plbg. Upgrades #1 **		19,082,801	•	30,412,375		-		0%	,		-		30,412,375
Lee Auditorium		5,184,544		5,184,544		_		0%	-		_		5,184,544
San Jacinto Rplmt		27,001,097		27,001,097		_		0%	_		_		27,001,097
Jr High #6		56,930,190		56,930,190		300		0%	2,274,960		2,274,660		54,655,230
BAS Upgrades		2,866,171		2,866,171		-		0%	-,=: ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		_, ,,,,,		2,866,171
Plbg. Upgrades #2		2,535,660		2,535,660		-		0%	-		-		2,535,660
CTE Renovation		1,632,000		1,632,000		-		0%	-		-		1,632,000
Construction Lab		1,248,000		1,248,000		-		0%	-		-		1,248,000
Plbg. Upgrades #1 **		11,329,574	•	-		-		0%	-		-		-
Mechanical #2		6,414,016		6,414,016		-		0%	-		-		6,414,016
Stuart CTHS P4		16,324,374		16,324,374		-		0%	-		-		16,324,374
Running Tracks		3,117,791		3,117,791		-		0%	-		-		3,117,791
Elementary #17		25,718,330		25,718,330		-		0%	-		-		25,718,330
Lee Fine Arts Buildings		8,163,801		8,163,801		-		0%	-		-		8,163,801
Gentry Fine Arts Buildings		3,453,215		3,453,215		-		0%	-		-		3,453,215
Fine Arts Renov.		3,408,000		3,408,000		-		0%	-		-		3,408,000
Roof Replacement		11,703,709		11,703,709		-		0%	-		-		11,703,709
Field House		8,450,412		8,450,412		-		0%	-		-		8,450,412
Edu. Service Center P2		3,120,000		3,120,000		-		0%	-		-		3,120,000
BAS/Control Upgrades - ABM		6,112,290		6,112,290		871,001		14%	6,112,290		5,241,289		(0
Water Conservation - ABM		764,579		764,579		490,938		64%	764,579		273,641		(0
PRG MGMT - ABM		85,961		85,961		10,113		12%	10,113		-		75,848
Project Management		7,450,761		7,450,761		297,954		4%	297,954		-		7,152,807
FPC Expenditures		2,697,664		2,697,664		-		0%	-		-		2,697,664
Non-FPC Bond Expenditures		210,975		210,975		4,236		2%	54,226		49,990		156,749
Unallocated Bond		-		-		-		0%	-		-		-
Total Construction Projects	\$	264,181,000	\$	264,181,000	\$	2,648,965	ľ	1%	\$ 28,503,657	\$	25,854,692	\$	235,677,343

10



Goose Creek CISD Series 2019 Bond Fund #632 Statement of Revenue & Expenditures For the Month Ended August 31, 2019

						_					
	Original	Current	Actu	ual Cost	Actual		Total				
	Project	Project		to	Cost	An	ticipated	(Committed		Balance
	Budget	Budget		Date	%		Cost		Cost	Uı	nder (Over)
<u>Technology</u>											
Teacher/Present Stations Repl	4,955,100	4,955,100		-	0%		-		-		4,955,100
Interactive Whiteboards	7,299,360	7,299,360		-	0%		-		-		7,299,360
Elem/JS Mobile Device Rpl	6,929,500	6,929,500		-	0%		-		-		6,929,500
Add Elem. & JS Mobile Dev.	6,553,856	6,553,856		-	0%		-		-		6,553,856
Comp Lab/Lib Tech Repl	6,896,247	6,896,247		-	0%		-		-		6,896,247
Admin. Computer Repl.	1,322,200	1,322,200		-	0%		-		-		1,322,200
Network Cabling Repl.	11,992,560	11,992,560		-	0%		-		-		11,992,560
Network Infra. Repl. P1	3,789,700	3,789,700		-	0%		-		-		3,789,700
Total Techonolgy Projects	\$ 49,738,523	\$ 49,738,523	\$	-	0%	\$	-	\$	-	\$	49,738,523
Administrative Services/C&I											
Buses	14,600,000	14,600,000		-	0%		-		-		14,600,000
Bus Equipment	2,000,000	2,000,000		-	0%		-		-		2,000,000
New Security Cameras	1,155,477	1,155,477		-	0%		-		-		1,155,477
Vehicles - Police	600,000	600,000		224,330	37%		546,780		322,450		53,220
Fine Arts Equip Replacement	3,450,000	3,450,000		-	0%		-		-		3,450,000
Total Adm Services/C&I Projects	\$ 21,805,477	\$ 21,805,477	\$	224,330	1%	\$	546,780	\$	322,450	\$	21,258,697
Total Project Expenditures	\$ 335,725,000	\$ 335,725,000	\$	2,873,295	1%	\$ 2	9,050,437	\$	26,177,142	\$	306,674,563





FOLLOW-UP INFORMATION

Future Meetings

- October 24, 2019
- December 19, 2019
- February 13, 2020
- April 2, 2020
- May 14, 2020
- June 24, 2020





THANK YOU



