



Intermittent Report

October 15, 2020


Index

Ed Service Center	Cover
MEP #1 at Sterling HS	Cover
Lee Auditorium	2
EF Green JS	2
Project Status	3
Project Status	4

Education Service Center

Project Notes:

- Mechanical, Electrical, & Plumbing systems continue to be installed at Fitness Center and Wellness Clinic
- Exterior building signage has been installed
- Landscaping plan has been submitted for District approval
- Building marquee is currently being manufactured



Fitness and Wellness Centers


PBK

Comex Construction

MEP #1 at Sterling H.S.

Project Notes:

- Assessing corroded roof top unit hot water lines
- Overhead MEP renovations and restroom renovations continue in Phase 2 work area
- Reviewing construction phasing schedule through 2023



New Lighting in Stairwell

GCCISD
Facilities Planning and
Construction

LAN
Program Managers



EMA Engineering

Bartlett Cocke Construction

Lee H.S. Armstrong Auditorium

Project Notes:

- Mechanical, Electrical, & Plumbing systems continue to be installed
- Lobbying flooring being prepared for epoxy terrazzo flooring
- Auditorium ceiling framing progresses



Lobby Demolition


Huckabee

Comex Construction

E.F. Green J.S.

Project Notes:

- Poured concrete slab for fine arts building
- Structural Steel continues to be erected
- All structural steel for buildings A and B has been delivered
- Beam signing scheduled for next Monday's BOT meeting



Metal Decking

Pflugger Architects

Pogue Construction

Projects' Status

San Jacinto ES

- General contractor mobilized on site
- Finalizing contracts with the City of Baytown and the Archdiocese of Houston-Galveston

Junior School Running Tracks

- District is currently reviewing bid submissions
- Recommendation of contractor goes to the Board of Trustees on November 2nd

SCTHS Phase 4

- General contractor will mobilize on site soon
- Project is awaiting release of permit from the City of Baytown

Districtwide MEP #2

- System shut down and valve installation continues at Harlem and Highlands Elementary School
- Metered faucet installation progresses at Lee High School and Baytown Junior School
- New chillers have been installed at Carver Elementary School

ES #17

- District is currently reviewing bid submissions
- Recommendation of contractor goes to the Board of Trustees on October 19th

Districtwide Roof Replacement

- Design team has submitted roof assessment report to the District
- Cost estimate to be submitted to District for review
- Construction Documents to be finalized by November



Projects' Status

Districtwide CTE Project - Complete



Sterling - Health Science Career



Lee - Instrumentation Lab



GCM - Paint Booth