



# Intermittent Report

November 19, 2020

## Education Service Center

### Index

Ed Service Center	Cover
MEP #1 at Sterling HS	Cover
Lee Auditorium	2
EF Green JS	2
San Jacinto ES	3
Elementary 17	3
Projects' Status	4

### Project Notes:

- Restroom finishes are being installed
- Fitness Center lockers are being installed
- Finishes are being installed in the Wellness Center
- Workout equipment has been inspected and prepared for installation



**Fitness Center Restroom and Showers**

**PBK**

**Comex Construction**

## MEP #1 at Sterling H.S.

### Project Notes:

- Installed new gas line and foundation for generator
- Installing finish cap on the roof - roof is 90% complete
- Continuing work on hydronic piping on roof
- Phase 2 work scheduled to be completed after Thanksgiving



**Generator Pad**

**GCCISD**  
Facilities Planning and Construction

**LAN**  
Program Managers

**EMA Engineering**

**Bartlett Cocke Construction**



## Lee H.S. Armstrong Auditorium

### Project Notes:

- Construction of ticket booth walls has begun
- Final polish of terrazzo is occurring
- Upgrades to rigging system underway



**Ticket Booth Construction**

**Huckabee**

**Comex Construction**

## E.F. Green J.S.

### Project Notes:

- Poured 2nd floor slab for buildings A & B
- Finished erection of cafeteria steel
- Framing began on exterior of building D
- Continuing 1st floor and 2nd floor MEP rough-in at buildings A & B



**Exterior Framing of Building D**

**Pfluger Architects**

**Pogue Construction**

## San Jacinto Elementary

### Project Notes:

- Proof rolling of soil is underway at building pad
- Demolition of the Beverage Barn is underway
- Site excavation continues for detention pond



**Building Pad**

**PBK**

**Marshall Construction**

## Elementary School #17

### Project Notes:

- Site clearing is underway
- Proof rolling of soil is underway at building pad
- Underground site utility work has begun



**Building Pad**

**PBK**

**Drymalla Construction**

## Projects' Status

### Site Improvements

- Administration will request endorsement for additional funding

### Junior School Running Tracks

- Contract negotiation underway with contractor
- Administration will request endorsement for additional funding

### SCTHS Phase 4

- General contractor has mobilized on site and construction fencing has been installed
- Permit has been issued
- Excavation and rough-grading is underway at building pad

### Districtwide MEP #2

- System shut down and valve installation continues at DeZavala Elementary School
- Metered faucet installation progresses at Lee High School
- Awaiting delivery of remaining chillers in December

### Districtwide Roof Replacement

- 100 % Construction Documents to be finalized by November

