



Intermittent Report

February 11, 2021

Index

E.F. Green JS	Cover
MEP #1 at Sterling HS	Cover
Lee Auditorium	2
JS Running Tracks	2
San Jacinto ES	3
Elementary 17	3
Stuart CTHS Phase 4	4
Projects' Status	5

E.F. Green J.S.

Project Notes:

- Brick being laid at North side of building
- Roof being installed at Academic Building
- Gypsum installation continues in Academic Building
- Window frames and glazing being installed at Academic Building



Brick at Academic Building

Pflugger

Pogue Construction

MEP #1 at Sterling H.S.

Project Notes:

- Hydronic piping for air handler unit being installed
- Plumbing fixtures being installed in multiple-user restrooms
- Installation of new ceiling grid continues in corridor
- Phase 3 scope of work will be complete during Spring Break



Hydronic Piping at AHU

GCCISD
Facilities Planning and Construction

LAN
Program Managers

EMA Engineering

Bartlett Cocke Construction



Lee H.S. Armstrong Auditorium

Project Notes:

- Installation of new sprinkler system is near completion
- Scaffolding will be removed by mid-February
- New theater rigging system installation is underway
- Revised completion date is April 20, 2021



Painting at Stage

Huckabee

Comex Construction

Junior School Running Tracks

Project Notes:

- Lime Stabilization progresses at Gentry JS and Horace Mann JS
- New bleacher concrete pad installed at Gentry JS and Horace Mann JS
- Relocation of underground fiber line complete at Horace Mann JS
- Expansion of detention pond is complete at Gentry JS



Aerial View of Gentry Track

PBK Sports

Athletic Field Specialists

San Jacinto Elementary

Project Notes:

- Concrete placement of slab continues at building pad
- Purchase of church property complete, site clearing is underway
- Electrical and plumbing rough-in continues at building pad
- Storm drainage system installation continues



Aerial View of Site

PBK

Marshall Construction

Elementary School #17

Project Notes:

- Concrete placement of slab continues at building pad
- Concrete placement continues at paving areas
- Electrical and plumbing rough-in continues at building pad
- Storm drainage system installation is complete



Aerial View of Site

PBK

Drymalla Construction

SCTHS Phase 4

Project Notes:

- Structural steel installation is underway
- Electrical underground duct installation is complete
- Site concrete flatwork installation progresses at front of property
- Existing transformer relocation to occur during Spring Break



Steel Erection

Pfluger

Pogue Construction

Projects' Status

CTE Renovations; Sterling HS Construction Lab Renovation

- Project is in Design Development Phase
- Design team to submit 50% DD plans for review by the end of February

Education Service Center - Phase 1C

- Project is in Design Development Phase
- Design team to submit 50% DD plans for review by the end of February

Districtwide Roof Replacement

- District to review bids from roof contractor at the end of February

