



Intermittent Report

June 17, 2021

Index

E.F. Green JS	Cover
MEP #1 at Sterling HS	Cover
Stuart CTHS Phase 4	2
JS Running Tracks	2
San Jacinto ES	3
Pumphrey ES	3
Projects' Status	4

E.F. Green J.S.

Project Notes:

- Permanent power is landed for the entire project
- HVAC system start-up is in progress
- Site grading at courtyards is underway
- Sod installation is underway at athletic field
- Science lab millwork installation is nearly complete



Landing electrical cable at transformer

Pflugger

Pogue Construction

MEP #1 at Sterling H.S.

Project Notes:

- Office painted in Administrative Area
- New millwork installed in teacher's work room
- Hydronic piping insulated and controls/VFD installed
- Ceiling grid installed at library



Hydronic piping insulated

GCCISD
Facilities Planning and Construction

LAN
Program Managers

EMA Engineering

Bartlett Cocke Construction



SCTHS Phase 4

Project Notes:

- Ceramic tile installation at atrium and corridors is underway
- Installation of mechanical, electrical, and plumbing system continues throughout
- Exterior brick and metal panel installation is nearly complete
- Demolition of West end parking lots is complete and installation of underground storm system is underway



Atrium Area Overview

Pfluger

Pogue Construction

Junior School Running Tracks

Project Notes:

- Subgrade preparation for track and the detention pond is underway at Cedar Bayou JS
- Prime coat has been applied to flexible base at Horace Mann JS
- Pole vault form work and steel reinforcement is ongoing at Highlands JS
- Severe weather has delayed the project, project schedule has been extended through the summer



Highlands JS geotextile fabric install

PBK Sports

Athletic Field Specialists

San Jacinto Elementary School

Project Notes:

- Exterior metal studs and sheathing installation is underway along building perimeter
- Installation of mechanical, electrical, and plumbing system continues throughout
- Hydronic piping assembly and installation is in progress
- Fireproofing application is underway at structural steel members
- Structural steel detailing continues



Mechanical duct hanging is ongoing


PBK

Marshall Construction

Jessie Lee Pumphrey Elementary School

Project Notes:

- Exterior metal studs and sheathing installation in underway along building perimeter
- Installation of mechanical, electrical, and plumbing system continues throughout
- Hydronic piping assembly and installation is in progress
- Fireproofing application is underway at structural steel members



Plumbing top-out is ongoing

PBK

Drymalla Construction

Projects' Status

CTE Sterling HS Construction Lab Renovation

- General contractor has mobilized on the project
- Demolition of class rooms is complete at vocation building

Education Service Center - Phase 1C

- General contractor has mobilized on the project
- Installation of mechanical/electrical/plumbing systems has started

Districtwide Roof Replacement

- General contractor has mobilized on the project
- Demolition of existing roof assembly is underway at Gentry JS and Baytown JS

Lee High School & Gentry Junior School Fine Arts Project

- The District has approved the Schematic Design for both Gentry JS and Lee HS
- The design team will submit 100% Design Development drawings at the end of June

