



Intermittent Report

October 21, 2021

Index

San Jacinto ES	Cover
Pumphrey ES	Cover
JS Running Tracks	2
MEP #1 at Sterling HS	2
Projects' Status	3

San Jacinto Elementary

Project Notes:

- Main entrance stone block assembly is underway
- Gypsum installation continues throughout the interior
- Early Learning Academy work is underway
- Ceramic tile wainscot underway at corridors
- MEP system installation continues throughout



Gypsum at stage in cafeteria taped and floated

PBK

Marshall Construction

Pumphrey Elementary

Project Notes:

- Main entrance stone block assembly is near completion
- Gypsum installation continues throughout the interior
- Early Learning Academy work is underway
- Ceramic tile wainscot underway at corridors
- MEP system installation continues throughout



Tape and floating of gypsum along corridor

PBK

Drymalla Construction

GCCISD
Facilities Planning and Construction

LAN
Program Managers



Junior School Running Tracks

Project Notes:

- Final grading and irrigation installation nearly complete at Cedar Bayou JS
- Athletic surface installation scheduled to begin next week at Cedar Bayou JS
- Concrete curb installation continues at Baytown JS; rough grading is complete
- Final site walk inspection is underway at Gentry JS and Horace Mann
- Detention pond grading nearly complete at Highlands JS



New sod and asphalt surface complete at Cedar Bayou JS

PBK Sports

Athletic Field Specialists

MEP #1 at Sterling H.S.

Project Notes:

- Pulling dimmer wires in classrooms on south and east sides of Phase 5
- Plumbing fixtures scheduled to be installed next week
- Continuing to float all ceilings and fur downs
- Installing water flow directional signs on hydronic piping and adding hangers on hydronic piping at VAVs
- Installing hydronic piping and duct connections to air handler units



New ceramic tile in restrooms

EMA Engineering

Bartlett Cocke General Contractors

Projects' Status

Districtwide Roof Replacement

- Detailing and damp proofing continues at Gentry JS and Baytown JS
- Bid drawings for Hopper Primary and Austin ES to be issued by the end of the month

Lee High School & Gentry Junior School Fine Arts Project

- Permit drawings have been submitted to the City of Baytown for review
- Drawings are out to bid and the District will receive pricing in early November

