



Intermittent Report

May 05, 2022

Index

San Jacinto ES	Cover
Pumphrey ES	Cover
Lee HS/Gentry JS Fine Arts	2
MEP #1 at Sterling HS	2
Projects' Status	3

San Jacinto Elementary

Project Notes:

- Terrazzo installation is underway at rotunda
- Ornamental fencing installation is underway along perimeter
- Hydro-mulching throughout site is complete
- Contractor is working through punchlist deficiencies
- Office and classroom furniture placement is underway



Kiva at Media Center

PBK

Marshall Construction

Pumphrey Elementary

Project Notes:

- Contractor is working through punchlist deficiencies
- Exhibits in ELA are nearly complete
- Outdoor playground equipment installation is complete
- Media Center kiva construction is underway
- Office and classroom furniture placement is underway



Exhibit at ELA classroom

PBK

Drymalla Construction

GCCISD
Facilities Planning and
Construction

LAN
Program Managers



Lee High School & Gentry Junior School Fine Arts

Project Notes:

- Interior demolition is underway at Gentry JS
- Drilled piers and pier caps concrete placement is underway at Gentry JS
- New water service tap at Lee High School is complete
- Underground water/sewer/stormwater is complete Lee High School
- Structural steel scheduled to be delivered to site by mid-May



Demolition underway at Gentry JS

Pfluger

Marshall Construction

MEP #1 at Sterling H.S.

Project Notes:

- Continue medium pressure duct work in Area F
- Insulating plumbing lines in restrooms & showers
- Framing hard ceilings in restrooms
- Pulling wire for outlets, lighting, and fire alarm
- Wood blocking installation complete in restrooms



Plumbing top-out complete in restroom

EMA Engineering

Bartlett Cocke Construction

Projects' Status

Districtwide Roof Replacement - Phase 2

- Power washing is complete at Hopper Primary and Austin Elementary
- Demolition of roof assembly at Administration Building is underway

Fine Arts Renovation Project

- Pricing-set of drawings to be issued to contractor for pricing
- Theater lighting assessment of junior schools has been submitted to District for review

Education Service Center - Phase 2 Project

- Permit set will be issue to the City of Baytown on May 26, 2022
- Advertisement for bids to be posted in the Houston Business Journal on May 6, 2022

