



Intermittent Report

October 21, 2022

Index

MEP #1 at Sterling HS	Cover
Lee HS & Gentry JS Fine Arts	Cover
Projects' Status	2

MEP #1 at Sterling H.S.

Project Notes:

- Painting underway at restroom and stairwell ceilings
- Installation of plumbing fixtures continues
- Insulation of ductwork and hydronic piping is underway
- Pulling of low-voltage wiring for communication systems is nearly complete



Insulation of Hydronic Piping

EMA Engineering

Bartlett Cocke Construction

Lee H.S. & Gentry J.S. Fine Arts

Project Notes:

- Installation of new RTU for Gentry JS delayed due to shipment damage
- Low preforming concrete at second floor to be replaced at Lee High School
- MEP systems top-out continues at first floor of Lee High School
- Lightweight concrete has been placed above roof decking



Structural steel stairwell at Lee HS

GCCISD
Facilities Planning and
Construction

LAN
Program Managers



Pfluger

Marshall Construction

Projects' Status

Districtwide Roof Replacement - Phase 2

- New skylights at the Administration Building are in production; slated for a late winter delivery
- New standing-seam metal panels for Stephen F. Austin ES continue to be delayed due to supply chain issues

Fine Arts Renovation Project

- Theater lighting package for junior schools is currently being priced

Education Service Center - Phase 2 Project

- Architect is in process of redesigned the facility, reducing the overall square footage to approx. 19,500 s.f.
- Project aims to deliver a full service catering kitchen and a 500 capacity conference room area

Stallworth Stadium Field House

- The architect has met with the Athletic Department to establish a project program