



# Facilities Planning & Construction Weekly Report

Goose Creek CISD

Week of April 28– May 4, 2018

[Edition 3, Volume 87]

## In This Issue:

Technology Center **Cover**

Agriscience Center **Cover**

Project Status **2**

Project Status **3**

## Technology Center

### Durotech Construction

#### Project Notes:

Exterior masonry continues. Energizing of project is scheduling as transformer due onsite. Chiller start up scheduling as building is powered up. Sheet rocking continues on both floors. 2nd floor window installations nearing completion. Furniture selections being priced. Landscape plan under review.



#### Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	4/4/2017	8/28/2018	70%

## Agriscience Center

### STAFF

#### Director:

Brenda Garcia

#### Project Manager:

Bruce Riggs

#### Sr. Project Inspector:

Ray Brown

#### Project Inspectors:

Carl Burg

Tom Ortman

#### Program Managers:

L.A.N.

### Pepper-Lawson Construction

Powering up of new buildings this week. Livestock in building diminishes as show season ends. Salvage of equipment from old building working. Demolition of old building scheduled.



#### Bond

R. Brown - Senior Project Inspector

T. Musgrove - LAN Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	6-4-2017	3-30-2018	86%

## Projects' Status

### Projects Under Construction

- **Emergency Lighting** - Defective ballasts replacement underway at SFA and Crockett. FMC Building to follow.
- **MEP 4** - Installation of new generator transfer switch at REL pricing. Added street light pricing at east gate and near ROTC.
- **FCA Project** - Phase four projects recently approved by CBAC and BOT includes site grading, HVAC replacements and exterior door hardware. Sterling Natatorium to redo plaster in the pool and deck. Lee HS Auditorium ceiling demolition to be bid shortly. Various parking lot queuing lane improvements at Gentry and Hopper also priced and under evaluation as A/E finishes drawing package. Product submittals for roof replacement of Service Center, SFA, Cedar Bayou, A. Smith and SJ are being reviewed. Crockett restrooms punchlist working. HVAC replacement chiller for BJS ordered.
- **Fencing** - Phase 3 including Highlands Junior, POINT underway.
- **Administration Marquee** - marquee sign, wiring and cabling installation completing this week.

### Projects In Planning/Development

- **Green Center**- Plan to renovate building following flooding is underway. This will accommodate Truancy, Tax Office and Police/Security Offices.
- **YMCA Demolition** - Approved by Board on April 2nd. Contract under review.
- **Special Education Offices Relocation**-Potential locations under Investigation.

## Projects' Status Continued

### Completed Projects

<b>Bond</b>	Carpet Replacement	2016 Life Safety/Sound Package
	RSS Kitchen Project	New Transportation
	Fencing/Phase 1, 2 , 3	TBD
	Crockett Plumbing	Stallworth Handrails
	Crockett Parking Lot/Drive	REL Bleachers
	Lamar Playground	Alamo E.S.
	De Zavala Playground	Bañuelos E.S.
	Hopper Playground	Clark E.S.
	Lamar Carpet	Elevators
	Lamar Roof	Playgrounds (Crockett & A. Smith)
	Hopper Chiller	Peter E. Hyland Portables Windows
	Junior School STEM Labs	San Jac. & Hopper Playground Fall Zones
	2015 Life Safety	MEP 1
	MEP 2	RSS Natatorium Fan Replacement
	MEP 3	REL Windows
	FCA	SCC/Kilgore
Vestibules/Fencing	GCM Wing addition	
<b>Non-Bond</b>	REL Parking Lot/Drive	Carver Awning
	Travis Drive	Travis Awning
	REL Canopy	Bowie Awning
	HJS Gym Roof and Court Repairs	PEH Drive
	8 Electronic Marquees	
	IMPACT Early College	