



# Facilities Planning & Construction Weekly Report

Goose Creek CISD Week of November 18– November 24, 2017 [Edition 3, Volume 71]

## In This Issue:

Technology Center	Cover
Agriscience Center	Cover
Transportation Center	2
Sterling Cafeteria	2
Project Status	3
Project Status	4

## Technology Center

### Durotech Construction

#### Project Notes:

Subgrade preparation for parking/paving for pavement continues. Structural steel erection continues. Masonry elevator shaft completed. Masonry for Technician Workroom and Restrooms continues.



#### Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	4/4/2017	3/30/2018	21%

## AGRISCIENCE Center

### STAFF

#### Director:

Brenda Garcia

#### Project Manager:

Bruce Riggs

#### Sr. Project Inspector:

Ray Brown

#### Project Inspectors:

Carl Burg

Tom Ortman

#### Program Managers:

L.A.N.

### Pepper-Lawson Construction

All concrete slabs for pens complete. West driveway to be paved next week. Steel erection for Show Arena and Classrooms continues.



**Bond** R. Brown Project Inspector

**Bond** T. Musgrove-Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	6-4-2017	3-30-2018	35%

## Transportation Center

### Drymalla Construction

**Project Notes:**

Transportation department moved into the new building during the week of Thanksgiving. Punch list work continues.

**Bond**

R. Brown - Senior Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/15/2016	6/23/2017	99%

## RSS Cafeteria Addition, Library and CTE Renovations

### Bartlett Cocke Construction

**Project Notes:**

Painting inside of cafeteria completed, continuing to paint the Entry and Coffee Bar area. Lighting fixtures in cafeteria installed. Partitions installed in restrooms. Store front doors being installed at entry way. Sipo wood soffit installed in tower area. Started floor preparation for cafeteria flooring system.

**Bond**

C. Burg - Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	1-9-2017	3-23-2018	93%

## Projects' Status

### Projects Under Construction

- **2016 Life Safety/Sound Pkg.** - Punch list items being worked.
- **Emergency Lighting** - Punch list items being worked by Sylvania.
- **Carpet Replacement** - Installation of carpet in all offices and halls at Administration done. Recarpeting of storage closets converted into offices completed. All that remains at the Administration Building are carpeting of Storage rooms. Robert E. Lee completed. Installation at Facilities Management Complex being scheduled.
- **MEP 4** - Light fixtures installation for exteriors and parking lots of Facilities Management Complex nearing completion. Site cleanup and preparation for demobilization has started. Power outage at FMC schedule for December 8 & 9.

### Projects In Planning/Development

- **Green Center** - TMS Staff relocation to Kilgore Center West Wing complete. TMS maintaining Network Operations Center at Green Center. Future use of building under evaluation.
- **YMCA Demolition** - Board of Trustees funds demolition of recently acquired facility on YMCA Drive. Purchasing Department has requested use of Competitive bidding delivery method.
- **Phase 3 Fencing and Drive Control** - Design for Phase 3 for Bowie, Baytown Junior, Cedar Bayou Junior, Highlands Junior, and Peter Hyland continues.
- **Stuart Career Tech HS Phase 2 Design** - Contract with architect to design second phase of this site nearing completion. Design basis established through involvement of Administrative Staff and Planning Team
- **Stuart Career Tech HS Marquee** - Marquee is complete and being operated by the staff.
- **Administration Marquee** - Structural column and foundation installation completed.
- **District Future Needs** - LAN Program Management consultant scheduling meetings with citizens' committee on identified needs and deferred maintenance items. Committee to prioritize items at next meeting.
- **RSS Career Technology Wing Water Damage** - Maintenance working issues.
- **RSS and REL Water Damaged Courts** - being handled by the Harvey related team.

## Projects' Status Continued

### Completed Projects

<b>Bond</b>	Crockett Plumbing	Stallworth Handrails
	Crockett Parking Lot/Drive	REL Bleachers
	Lamar Playground	Alamo E.S.
	De Zavala Playground	Bañuelos E.S.
	Hopper Playground	Clark E.S.
	Lamar Carpet	Elevators
	Lamar Roof	Playgrounds (Crockett & A. Smith)
	Hopper Chiller	Peter E. Hyland Portables Windows
	Junior School STEM Labs	San Jac. & Hopper Playground Fall Zones
	2015 Life Safety	MEP 1
	MEP 2	RSS Natatorium Fan Replacement
	MEP 3	REL Windows
	FCA	SCC/Kilgore
	Vestibules/Fencing	GCM Wing addition
<b>Non-Bond</b>	REL Parking Lot/Drive	Carver Awning
	Travis Drive	Travis Awning
	REL Canopy	Bowie Awning
	HJS Gym Roof and Court Repairs	PEH Drive
	8 Electronic Marquees	
	IMPACT Early College	