



Facilities Planning & Construction Weekly Report

Goose Creek CISD Week of June 4-June 10, 2016 [Edition 1, Volume 3]

In This Issue:

GCM Wing Addition	Cover
Security Vestibules	Cover
Transportation Center	2
SCC/Kilgore Repurpose	2
Technology Center	3
Project Status	3
Project Status	4
Project Status	5

GCM Wing Addition

Purcell Construction

Project Notes:

Construction is ongoing.

Bond

R. Brown - Senior Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	12/21/2015	10/3/2016	33%

Security Vestibules

STAFF

Asst. Director:

Brenda Garcia

Project Manager:

Bruce Riggs

Sr. Project Inspector:

Ray Brown

Project Inspectors:

Carl Burg

Tom Ortman

Program Managers:

L.A.N.

Comex Construction

Project Notes:

Vestibule glazing installing.

Bond

T. Ortman - Project Inspector



Project Sub-Task	Start	Finish	Completion Status
Construction Phase	3/14/2016	9/23/2016	37%

Transportation Center

Drymalla Construction

Project Notes:

BOT approved CSP evaluations and endorsed to move forward with Drymalla contract 5/23/2016.



Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	6/20/2016	4/24/2017	0 %

Stuart/Kilgore Repurpose

Bartlett Cocke Construction

Project Notes:

Construction documents being reviewed before arriving at a GMP.



Bond

C. Burg - Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	7/5/2016	8/22/2017	0 %

Technology Center

Huckabee Architects

Project Notes:

Project scheduled for Re-Bidding.



Bond

R. Brown - Senior Project Inspector

Project Sub-Task	Start	Finish	Completion Status
Construction Phase	9/6/2016	8/25/2017	0 %

Projects' Status

Projects Under Construction

- Firetron (Life Safety) - 99%
training scheduled for August
- MEP 1 - 99%
- MEP 2 - 100%
- MEP 3 - 99%
- REL Windows - 99%
- IMPACT Early College - 99%

Projects' Status Continued

Projects In Design

- Technology Center
 - Rebidding, date to be scheduled
- Stuart/Kilgore Repurpose
 - Bartlett-Cocke bid project and is reviewing costs
 - Resolving permit issues
- Life Safety /Sound Pkg - bids came in May 31st, Re-Evaluating
- Emergency Lighting - bids came in May 31st and Evaluated
 - To be presented to the Board of Trustees 6/13/2016
- Transportation Center
 - Contract negotiations
- 8 Electronic Marquees
 - Fabrication in progress
- RSS Cafeteria, Library and Career Technology
 - Design Development underway
- District-Wide Security Fencing—reviewed 100% drawings

Projects In Planning/Development

- Ag Barn - Staff discussing A/E agreement
- Green Center - reviewing scope

Future Projects

- Interior and Exterior Upgrades
- Roofing
- Site Improvements and Renovations
- Structural Renovations
- General Renovations

Projects' Status Continued

Completed Projects

Bond	Crockett Plumbing
	Crockett Parking Lot/Drive
	Lamar Playground
	De Zavala Playground
	Lamar Carpet
	Lamar Roof
	Hopper Chiller
	Junior School STEM Labs
	Stallworth Handrails
	REL Bleachers
	Alamo E.S.
	Bañuelos E.S.
	Clark E.S.
	Elevators
	Playgrounds (Crockett & A. Smith)
Non-Bond	REL Parking Lot/Drive
	Travis Drive
	REL Canopy
	HJS Gym Roof and Court Repairs
	Carver Awning
	Travis Awning
	Bowie Awning
PEH Drive	