

# Facilities Weekly Report

Volume II, Issue 17

Week of January 20-24, 2014

## New Elementary - Hwy 146

Marshall Construction continues work on the interior walls and the HVAC duct work and equipment. HVAC hydronic chilled water piping is being installed as well. Structural steel detailing of the entrance canopy nears completion.

### Bond

R. Brown-Senior Project Inspector



### Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

Robert E. Lee Parking Lot and Drive 3

## New Alamo Elementary - N. Main

Marshall Construction has a masonry crew working on the south walls of the stage, kitchen, mechanical rooms and mechanical yard. Other crews are working inside the building on the masonry high walls in the gym and cafeteria areas. Exterior water proofing and flashing at the windows are in various stages on the building

### Bond



## New Elementary - Eastpoint

Marshall Construction has started exterior sheathing and fluid applied water proofing. Membrane flashing at the windows and aluminum storefront system are in various stages on the building exterior. Interior wall framing is approximately 70% complete, Administration, library and kitchen walls remain to be completed. HVAC duct work is being installed.

### Bond

R. Brown-Senior Project Inspector



## RSS Kluch Entrance

General Contractor Services has poured the concrete apron for the entrance. Steel construction will commence next week.

### Non-Bond

T. Ortman-Project Inspector





### Crockett Parking Lot and Drive

Horizon electricians continue pulling wires to light poles before their installation. Also, the painting of curbs and fire lanes began this week.

**Non Bond**

B. Garcia-Project Inspector



### RSS Parking lot

G. W. Phillips continues working lime stabilization. Mixing was completed for the new parking lot and drive leading to the softball field area. Replacement of damaged water line scheduling.

**Non-Bond**

B. Garcia-Project Inspector



### Robert E. Lee Parking Lot and Drive

Horizon commences final portion of the drive. Work continued on the masonry fencing that will line the drive. The curbs were placed in several areas throughout the parking lot.

**Bond**

B. Garcia-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

## Pending Projects

**Impact Early College High School** - PBK continues preparation of 75% review drawings.

**Program Management**– The contract with Lockwood, Andrews & Newman, Inc. for the program management was approved by the Board on January 13, 2014. Personnel due on site at this time.

