

Facilities Weekly Report

Volume II, Issue 18

Week of January 27-31, 2014

New Elementary - Hwy 146

Marshall Construction continues work on HVAC, plumbing and electrical trades to stay ahead of the metal framing. Fireproofing is 98% complete. Site grading is in progress as lime stabilization for concrete placement.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

REL Parking Lot and Drive 3

REL Softball Awnings 4

New Alamo Elementary - N. Main

Marshall Construction has completed the final concrete placement for the mechanical yard. Centerpoint Energy has installed power lines on North Main and along the district property for the new service to the campus. Metal stud framing is 80% complete.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has started exterior masonry wall construction in the gym, cafeteria, kitchen, mechanical room, and restrooms. Brick facing will start next. Membrane roofing has started.

Bond

R. Brown-Senior Project Inspector



RSS Kluch Entrance

General Contractor Services has completed the concrete placement and new fencing. Steel columns placement to follow.

Non-Bond

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

Horizon has finished with the installation of iron gates and fencing at the front of the school. Motors and controls to be installed shortly.

Non Bond

B. Garcia-Project Inspector



RSS Parking lot

G. W. Phillips has re-routed water lines that supply the softball field and amenities. These were in the way of the new parking lot and drive.

Non-Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon has completed the striping of the parking lot. The light fixtures were turned on and tested. "Goose Creek" lettering was also placed on the monument at the west end of the parking lot.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

REL Softball Awnings

Avedek has erected one of the many awnings to be installed. REL, RSS and GCM to receive awnings.

Non-Bond

T. Ortman-project Inspector



Pending Projects

Impact Early College High School - PBK continues preparation of 75% review drawings. CM@R proposals have been received, evaluated and submitted to the board for approval.

