

Facilities Weekly Report

Volume II, Issue 19

Week of February 3-7, 2014

New Elementary - Hwy 146

Marshall Construction continues preparations for a concrete placement at the entrance canopy brick ledges and staff parking lot. The installation of storm drains are 90% complete. Mixing and compaction of lime stabilization for visitor's parking concrete placement.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

REL Parking Lot and Drive 3

REL Softball Awnings 4

New Alamo Elementary - N. Main

Marshall Construction has started the masonry exterior walls. Exterior moisture proofing continues as weather permits. Roofing has not started yet due to rain and adverse temperatures.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has created a mockup of the exterior masonry wall to show the different colors and treatments to be done around windows and accent bands. Masonry walls and housekeeping pads are complete in the mechanical yard, waiting for 2 air cooled compressor units for the chilled water system.

Bond

R. Brown-Senior Project Inspector



RSS Kluch Entrance

Steel support was placed in preparation for the I-beam steel columns that are to be installed soon.

Non-Bond

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

The remainder of the fence mow strip was poured and the last section of posts for wrought iron was set. Also, the sidewalk bridge that runs parallel to Barkaloo was poured.

Non Bond

B. Garcia-Project Inspector



RSS Parking lot

The main water line that supplies all of the track and softball facilities was replaced this week. The line was moved to the outside of the future drive.

Non-Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Work is continuing on the entrance drive with curbs and masonry. In addition, the gate arms have been installed.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

REL Softball Awnings

Framing for the girls' softball canopy at the 3rd-base side is taking place.

Non-Bond

T. Ortman-project Inspector



Pending Projects

Impact Early College High School - PBK continues preparation of 75% review drawings. CM@R proposals have been received, evaluated and submitted to the board for approval.

