

Facilities Weekly Report

Volume II, Issue 20

Week of February 10-14, 2014

New Elementary - Hwy 146

Marshall Construction is working on the remaining area and roof drains. These are being tied into the storm drain system. Chiller pads are being formed up in preparation for concrete.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Kluch Entrance 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

REL Parking Lot and Drive 3

REL Softball Awnings 4

New Alamo Elementary - N. Main

Marshall Construction continues installation of exterior window frames following fluid applied waterproofing and flashing. All overhead HVAC ducts, chilled water piping, plumbing and electrical work is completed. Wall framing in Administration area to follow.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction is continuing the installation of brick ties to prepare for the masonry on the high roof at library. Base sheet of the roofing has been completed on all of the campus. CMU wall around mechanical room, kitchen, gym and cafeteria areas nearing completion.

Bond

R. Brown-Senior Project Inspector



RSS Kluch Entrance

General Contractors Inc. installs steel reinforcing in preparation for the steel columns. Arched I-beamed header to be installed soon.

Non-Bond

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

Horizon has completed all of the wrought iron fencing portion of the work. The kiosks are completed at the entrances. Site cleanup in progress.

Non Bond

B. Garcia-Project Inspector



RSS Parking lot

GW Phillips has begun forming what will be the new parking lot. Some of the stabilized sand and reinforcing steel has been placed.

Non-Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon has completed the installation of wrought iron panels between the brick columns at the entrance drive. Clean up is in progress.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkfluker@gccisd.net

REL Softball Awnings

The framing of the boys' baseball canopy has begun. The girls' softball field canopy was completed this week. This completes all the girls' canopies on site.

Non-Bond

T. Ortman-project Inspector



Pending Projects

Impact Early College High School - PBK continues preparation of 95% review drawings. CM@R proposals have been evaluated and will go to the board for approval.

