

Facilities Weekly Report

Volume II, Issue 22

Week of February 24-28, 2014

New Elementary - Hwy 146

Marshall Construction is preparing the parking for the concrete placement. The domestic water and fire line has been completed including the hot tap and boring under Hwy 146. HVAC duct work is 80% complete and air duct testing has begun.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Baseball Canopies 2

RSS Parking lot 3

RSS Kluch Entrance 3

New Alamo Elementary - N. Main

Marshall Construction's masonry CMU work nears completion in the gym/cafeteria and stage areas. Waterproofing and insulation is being applied before face brick installation. Testing is 90% complete on HVAC duct work and hydronic piping. Insulation of the pipe and duct work continues.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has begun exterior masonry wall on the east end of the building. Waterproofing and exterior insulation has been completed ahead of the masonry work. Interior work has been completed in the gym/cafeteria and stage areas. Once the building has been dried in, interior walls inspected drywall installation along exterior walls will commence.

Bond

R. Brown-Senior Project Inspector



RSS Softball Batting Cage Awnings

AvAdek installs framing for roof canopy at girls softball field batting cages.

Non-Bond

T. Ortman-Project Inspector



RSS Parking Lot

G.W. Phillips Construction is preparing for the next concrete placement. Form work has been prepared and work is being scheduled.

Non Bond

B. Garcia-Project Inspector



Kluch Entrance at RSS

Horizon has installed the I-beam at the entrance of the boy's baseball field and started work on the gates. Concrete pads for the masonry brick columns have been prepared to wrap the steel beams.

Bond

T. Ortman-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600
Fax: 281-420-5140
E-mail: dkflucker@gccisd.net

Pending Projects

Impact Early College High School - Staff continues to review the 95% drawings. CM@R proposals have been evaluated and will go to the board for approval.

