

# Facilities Weekly Report

Volume II, Issue 25

Week of March 24-28, 2014

## Johnny T. Clark

**Marshall Construction:**

The installation of the front canopy is being installed. Installation of face brick is underway. Insulation and Drywall in the corridors has started. This includes taping and floating as well. In the kitchen the exhaust hood has been installed.

**Bond**

R. Brown-Senior Project Inspector



### Inside this issue:

New Elementary on Eastpoint 2

RSS Baseball Canopies 2

RSS Parking lot 3

RSS Kluch Entrance 3

Crockett Parking lot and Drive 4

## New Alamo Elementary

**Marshall Construction:**

They are installing the metal stud framing, exterior sheathing and face brick. Drywall installation is continuing down many of the corridors along with taping and floating. Electrical wires are being pulled to the panels. Ceramic tile is being installed in the boys restroom. Electrical conduit/panels are installed.

**Bond**

R. Brown-Senior Project Inspector



## Bañuelos Elementary

### Marshall Construction:

They have begun final cleaning of the brick surface. Insulation and drywall has begun in the vestibule/front lobby area. Tape and floating the drywall in many of the corridors have begun. Installation of the fire alarm wiring in the kindergarten classroom is ongoing. Cleaning the surfaces of the hollow metal window frames in preparation for painting is underway. Ceramic tile is being installed in the boys restrooms. The exhaust hood has been installed in the kitchen.

### Bond

R. Brown-Senior Project Inspector



## RSS Softball Batting Cage Awnings

### AvAdek:

They have completed the girls and boys batting cages. This will complete two of the three high schools that needed the awning covers. Remaining work at GCM is scheduled and will commence as athletic schedule allows.

### Non-Bond

T. Ortman-Project Inspector



## RSS Parking Lot

G.W. Phillips Construction:

This week the sidewalk next to the new parking lot that leads to the softball field was poured. In addition, the curb separating the expanded drive and the new sidewalk area was placed. Scheduling for the regrading of the soccer fields is being scheduled.

### Non Bond

B. Garcia-Project Inspector



## Kluch Entrance at RSS

General Construction:

The work for Kluch entrance has been completed. The lettering on the steel beam has been placed and all that remains will be the dedication plaque, to be installed just prior to dedication at the end of April.

### Bond

T. Ortman-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

### Crockett Parking lot and Drive

Horizon:  
Disturbed areas, due to construction, have been sodded and hydro-mulched. Recent rains will help the grass grow back in these areas.

#### Non-Bond

B. Garcia-Project Inspector



### Pending Projects

**Impact Early College High School** - Final construction drawings are at the City of Baytown for approval. The CM@R contract is currently under negotiations.

