

Facilities Weekly Report

Volume II, Issue 30

Week of April 28-May 2, 2014

Johnny T. Clark

Marshall Construction:

As face brick is completed, the cast stone columns are being installed. Each column weighs 325 pounds, facilitating having to use a chain winch for installation. Electrical work throughout the campus continues with permanent power on. The ceiling in the library is awaiting inspections before it gets covered with drywall.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Alamo Elementary 2

Highlands Junior High 3
Sterling High School

New Alamo Elementary

Marshall Construction:

They have completed the drywall with tape and bedding in the library and it is ready for paint. Also, rough-ins for lighting, HVAC, communications, and fire sprinklers are in place. Installation of classroom casework has started and will be completed in the following weeks. Framing and drywall at the stage in the gym is complete, along with the suspended wall that contains the track system for the accordion wall that separates the gym and cafeteria areas.

Bond

R. Brown-Senior Project Inspector



Bañuelos Elementary

Marshall Construction:

The installation of a 48" concrete pipe from the detention pond to the flood control channel has been completed, allowing rain fall on the site to drain to the flood control channel to the west of the school. Face brick and cast stone columns continue being installed on the main entrance. When this is completed, the standing seam metal roof will start.

Bond

R. Brown-Senior Project Inspector



Highlands Junior High

Chatham Construction:
A new wall and door are being installed in the front office area at Highlands Jr. The project is about 60% completed at this time and we are waiting for the Formica-clad door to be delivered and some ceramic wall tile to finish up the project.

Non-Bond

T. Ortman: Project Inspector



Sterling Parking Lot

G.W. Phillips Construction:
Two new “Watch For Pedestrians” signs were installed on the new drive leading to the softball parking lot.

Non-Bond

B. Garcia: Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600

Fax: 281-420-5140

E-mail: dkfluker@gccisd.net

Pending Projects

Impact Early College High School - Still under permit review.

Transportation Center– Planning stages.

GCM Wing Addition-Contract negotiations.

Technology Data Center-Contract negotiations.

Security Projects-Planning Stages.

Life Safety-Seeking proposals.

