

# Facilities Weekly Report

Volume II, Issue 2

Week of August 19-24, 2013

## Inside this issue:

New Elementary on Eastpointe 2

Ashbel Smith Elementary Playground Equipment 2

Softball & Baseball Canopies 2

Crockett Parking Lot and Drive 3

Portable Classrooms 3

Robert E. Lee Parking Lot and Drive 3

## New Elementary - Hwy 146

Marshall Construction continues to clear the site of trees and brush. Also, they are cutting pathways for street and drives.



Clearing of the 146 site

### Bond

D. Fluker-Executive Director

## New Alamo Elementary

Select fill dirt has been trucked in and compacted in preparation for the first piers to be poured later next week. Work continues on the huge detention pond.



Building pad at N. Main and Archer Rd.

### Bond

B. Riggs-Project Manager

## New Elementary - Eastpointe

Marshall Construction continues to drill and pour piers. The underground plumbing phase has started. Construction of the detention pond is approximately 15% complete.

### Bond

D. Fluker—Executive Director



New Elementary on Eastpointe is already under way.

## Ashbel Smith Playground

Ashbel Smith Elementary is starting out the school year with new playground equipment. The original equipment was in need of extensive repairs and was deemed unsafe for use.

### Non Bond

B. Riggs—Project Manager



## Softball & Baseball Fields

The new metal canopies are on order for all High School Softball and Baseball fields. Awnings and canopies are to protect players from excessive heat and foul weather. Avadek Company is currently working on the design and structural engineering of the canopies.

### Non Bond

B. Riggs—Project Manager



## Crockett Parking Lot and Drive

The south drive at Crockett is progressing. Crews were on hand at 4 a.m. last Thursday to pour the concrete and curb that has widened the drive and extended the parking area. This week, work will begin on the new parent drive that will connect to Blue Heron Rd, the extension of Baker Rd.

**Non Bond**

B. Garcia-Project Inspector



## Portable Classrooms

Cedar Bayou portables are complete with the exception of the electrical. However, all will be completed by August 22. Hopper portable is moving forward. The plumbing is being installed and concrete work has been started. The awning work will start the week of August 26th.

**Non Bond**

T. Ortman-Project Inspector



## Robert E. Lee Parking Lot and Drive

Silt fencing has been placed at Lee and a construction fence is scheduled to be put in this week. This will block off the parking lot so demolition can commence.

**Bond**

B. Garcia-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

## Pending Projects

**Ross S. Sterling Athletic Parking** - Proposals open on September 4th.

**Ronnie Kluch Entrance**- No bids have been received. We are seeking proposals from job-order contractors.

**Impact Early College High School** - Architectural qualifications are being evaluated and are scheduled for board approval on September 22nd.

