

# Facilities Weekly Report

Volume II, Issue 3

Week of August 26-31, 2013

## Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

Portable Classrooms 3

Robert E. Lee Parking Lot and Drive 3

## New Elementary - Hwy 146

Marshall Construction continues to clear the site of trees and brush. "Chipping and grinding" started this week and marking areas for piers to be drilled is under way. This project is two weeks behind the other two sites but the contractor will make up the time by shifting assets after the pads are poured.

### Bond

D. Fluker-Executive Director



Clearing of the 146 site

## New Alamo Elementary

The first piers are being poured this week. Ground plumbing will start next week. Work continues on the huge detention pond.

### Bond

B. Riggs-Project Manager



Building pad at N. Main and Archer Rd.

## New Elementary - Eastpoint

Marshall Construction continues work on the grade beams to prepare for the slab. The underground plumbing phase has started. Construction of the detention pond is approximately 25% complete.

**Bond**

T. Ortman—Project Inspector



The New Elementary on Eastpoint is well under way.



### Crockett Parking Lot and Drive

This week, work began on the new parent drive that will connect to Blue Heron Rd, the extension of Baker Rd. The drive is being graded and prepared for formwork. Also, some light poles at the front parking lot were removed in preparation for the installation of new light poles.

**Non Bond**

B. Garcia-Project Inspector



### Portable Classrooms

Hopper portable ramp has been installed with temporary legs until the order for leg parts comes in. Interior painting should finish up this week, and new VCT tile has been installed in the bathroom. Also, awning work should be starting at the campus this week.

**Non Bond**

T. Ortman-Project Inspector



### Robert E. Lee Parking Lot and Drive

Work is progressing with the demolition stages of the parking lot. Areas around the Ag building and adjacent walks have been protected by temporary construction fencing.

**Bond**

B. Garcia-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

## Pending Projects

**Ross S. Sterling Athletic Parking** - Proposals open on September 4th.

**Ronnie Kluch Entrance**- No bids have been received. We are seeking proposals from job-order contractors.

**Impact Early College High School** - Architectural qualifications are being evaluated and are scheduled for board approval on September 22nd.

