Facilities Weekly Report

Volume II, Issue 4

Week of September 2-6, 2013

Inside this issue:

New Elementary 2 on Eastpoint

Crockett Parking 3
Lot and Drive

Portable 3 Classrooms

Robert E. Lee 3
Parking Lot
and Drive

New Elementary - Hwy 146

Trees are being chipped and the site is still being cleared. Also, building pad work began this week.

Bond

D. Fluker-Executive Director



Preparing the pad at the 146 site

New Alamo Elementary - N. Main

Work is focused on completing drilled piers in preparation for grade beam work next week.

Bond

B. Riggs-Project Manager



Building pad at N. Main and Archer Rd.

New Elementary - Eastpoint

This week, we've completed work on drilled piers and the detention pond is close to completion. Work continues on the underground plumbing and grade beam construction.

Bond

B. Garcia-Project Inspector



Work is progressing at the New Elementary on Eastpoint.





Volume II, Issue 3 Page 3

Crockett Parking Lot and Drive

This week, work progressed on the new entry of the south drive. Trenches at the entry were prepared for concrete. Also, all existing gates and gate posts were removed in anticipation of new fencing and gates.

Non Bond

B. Garcia-Project Inspector



Portable Classrooms-Hopper

Leg parts arrived and were installed on the portable ramp. Also, all of the awning work was completed.

Non Bond

T. Ortman-Project Inspector



Robert E. Lee

The parking lot area is continually being prepared for new paving. This week, all grading was completed, along with the addition of lime slurry. The area is now being compacted.

Bond

B. Garcia-Project Inspector






Pending Projects

Ross S. Sterling Athletic Parking - Proposals opened on September 4th and are scheduled for board approval on September 22nd.

Sterling; Ronnie Kluch Entrance—Bids have been received and are being evaluated.

Impact Early College High School - Architectural qualifications are being evaluated and are scheduled for board approval on September 22nd.



BOND & NON BOND

Facilities Planning & Construction 3401 N. Main Baytown, Texas 77521

> Phone: 281-425-3600 Fax: 281-420-5140 E-mail: dkfluker@gccisd.net