

# Facilities Weekly Report

Volume II, Issue 5

Week of September 16-20,

## Inside this issue:

New Elementary on Eastpoint 2

Crockett Parking Lot and Drive 3

High School Batting Cages 3

Robert E. Lee Parking Lot and Drive 3

## New Elementary - Hwy 146

Site clearing is complete, and hauling of chipped material continues. Modified lime stabilization of building pad has been completed and compacted.

### Bond

R. Brown-Senior Project Inspector



## New Alamo Elementary - N. Main

The first building grade beam was poured, including anchor bolts for structural steel framing. The south parking lot and driveway were cut to grade and compacted prior to lime stabilization.

### Bond

R. Brown-Senior Project Inspector



10 17 2013

## New Elementary - Eastpoint

The second building slab, approximately 6,500 square feet in Area "B," was poured before it rained. Excavation of the detention pond was completed, and is awaiting top soil and seeding.

### Bond

R. Brown-Senior Project Inspector





## Crockett Parking Lot and Drive

Form work was set for the widening of the south drive entry. Gate posts for the new gates were set in the footings on the north drive entry.

**Non Bond**

B. Garcia-Project Inspector



## High School Batting Cages

AvAdek is engineering and designing the covers for the baseball batting cages at this time. It will take about four weeks to receive all the plans for this project.

**Non Bond**

T. Ortman-Project Inspector



## Robert E. Lee Parking Lot and Drive

Trenching began on the parking lot, and conduit was laid for the installation of new light poles at the parking lot.

**Bond**

B. Garcia-Project Inspector



## BOND & NON BOND

Facilities Planning & Construction  
3401 N. Main  
Baytown, Texas 77521

Phone: 281-425-3600  
Fax: 281-420-5140  
E-mail: [dkfluker@gccisd.net](mailto:dkfluker@gccisd.net)

## Pending Projects

**Ross S. Sterling Athletic Parking** - This was taken before the Board for approval on September 23, 2013. Currently, we are in negotiations for a contract with G. W. Phillips.

**Sterling; Ronnie Kluch Entrance**- A proposal is being evaluated by administration.

**Impact Early College High School** - The School Board approved the architect on September 23, 2013. We are now in negotiation for a contract with PBK Architects.

