

Facilities Weekly Report

Volume II, Issue 15

Week of December 30-January 3, 2014

New Elementary - Hwy 146

Marshall Construction continues with storm drain line from the detention basin to the parking lots and drive-ways. Metal roof decking is 85% complete and light-weight concrete and insulated roof has started. Mechanical room concrete placement is complete and the remaining concrete for the mechanical yard is being scheduled.

Bond

R. Brown-Senior Project Inspector



Inside this issue:

New Elementary on Eastpoint 2

RSS Science labs 2

Crockett Parking Lot and Drive 3

RSS Parking lot 3

Robert E. Lee Parking Lot and Drive 3

New Alamo Elementary - N. Main

Marshall Construction has completed visitor concrete driveway. Lightweight concrete and roof insulation is 65% installed. Bore pit has been dug to install an 8" sanitary sewer line across N. Main street. This will complete installation of all of the on-site sanitary sewer and water lines.

Bond

R. Brown-Senior Project Inspector



New Elementary - Eastpoint

Marshall Construction has completed 95% interior wall framing in Pre-K through 1st Grade classrooms. HVAC main duct work including classroom supply ducts and return have been installed. Exterior waterproofing will start next week, followed by concrete masonry units and brick veneer exterior.

Bond

R. Brown-Senior Project Inspector



RSS Science Labs

Chatham Construction has finished up the Science labs. Work included installation of new faucets and related plumbing. Revisions to electrical circuits was also accomplished.

Non-Bond

T. Ortman-Project Inspector



Crockett Parking Lot and Drive

Horizon is installing guard rail posts on the south side of the property that is adjacent to Blue Heron Blvd. Also, masonry work continues at both entrances for the new fencing at the front side of the school.

Non Bond

B. Garcia-Project Inspector



RSS Parking lot

G. W. Phillips has installed underground pipes, for drainage, has been completed. Grading work has begun to prepare for framing for the parking lot area.

Non-Bond

B. Garcia-Project Inspector



Robert E. Lee Parking Lot and Drive

Horizon installed all electrical conduit into the school for the parking lot lights. This finishes tying in the electrical conductors for parking lot lights.

Bond

B. Garcia-Project Inspector



BOND & NON BOND

Facilities Planning & Construction
3401 N. Main
Baytown, Texas 77521

Phone: 281-425-3600

Fax: 281-420-5140

E-mail: dkfluker@gccisd.net

Pending Projects

Sterling; Ronnie Kluch Entrance- The contract with General Construction Company has been approved by the Board of Trustees on December 16, 2013.

Impact Early College High School - PBK presents design and development documents to the Board of Trustees on December 16, 2013.

Program Management- The contract with Lockwood, Andrews & Newman, Inc. for the program management will go before the Board on January 13, 2014.

